



**Group 4 Project – Mountain View Elementary School**

**Project Scope**

The modernization of this campus includes two major components: infrastructure upgrades and replacement of seven existing portable classrooms with new permanent classrooms, one new music room and two new kindergartens. Infrastructure upgrades include campus power distribution, parking lot pavement overlays, addition of site security lighting, roofing replacement on selected buildings, augmentation of the existing LAN and phone system and a campus-wide upgrade to meet the Americans with Disabilities Act needs as identified in the District's ADA Transition Plan.

**Project Budget**

The following is the current budget for the scope approved by Measure C. The budget has been allocated to the various entities responsible for the delivery of the project. Each line item within the budget represents one or more contracts for specific work on the project. CSDA's 100% CD estimate indicates the construction cost for the modernization work may exceed the original budget by \$197,000.

**Project : [156] Mountain View Elementary School - MDUSD**

Description	Original Budget	Budget Changes	Current Budget	Committed	Contract	Proposed	Total	Cost to Date	Variance
Architect's Fees	\$258,288.00	(\$70,000.00)	\$188,288.00	\$174,317.36	\$0.00	\$0.00	\$174,317.36	\$121,513.66	\$13,970.64
DSA Fees	\$35,221.00	(\$3,000.00)	\$32,221.00	\$13,964.31	\$0.00	\$0.00	\$13,964.31	\$13,964.31	\$18,256.69
Electrical Engineer	\$9,127.00	\$0.00	\$9,127.00	\$13,115.00	\$0.00	\$0.00	\$13,115.00	\$1,320.00	(\$3,988.00)
Technology Consultant	\$19,781.00	\$0.00	\$19,781.00	\$15,985.33	\$0.00	\$0.00	\$15,985.33	\$12,058.60	\$3,795.67
Special Consultant	\$22,309.00	(\$5,000.00)	\$17,309.00	\$5,984.20	\$0.00	\$0.00	\$5,984.20	\$7,633.80	\$11,324.80
Bid Costs	\$4,696.00	\$0.00	\$4,696.00	\$269.87	\$0.00	\$0.00	\$269.87	\$874.08	\$4,426.13
Construction Management	\$227,992.00	\$0.00	\$227,992.00	\$190,434.72	\$0.00	\$0.00	\$190,434.72	\$48,560.85	\$37,557.28
Construction Testing	\$24,782.00	\$0.00	\$24,782.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$24,782.00
DSA Inspector	\$42,129.00	\$0.00	\$42,129.00	\$500.00	\$0.00	\$0.00	\$500.00	\$640.40	\$41,629.00
CDE Fees	\$0.00	\$3,000.00	\$3,000.00	\$25.00	\$0.00	\$0.00	\$25.00	\$25.00	\$2,975.00
Surveys	\$0.00	\$5,000.00	\$5,000.00	\$4,600.00	\$0.00	\$0.00	\$4,600.00	\$3,000.00	\$400.00
MDUSD Project Management	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
CO Contingency	\$0.00	\$207,608.00	\$207,608.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$207,608.00
Building Contractor	\$1,890,965.00	\$11,296.00	\$1,902,261.00	\$29,574.00	\$0.00	\$0.00	\$29,574.00	\$29,573.60	\$1,872,687.00
Specialty Contractor	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Interim Housing	\$108,000.00	\$0.00	\$108,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$108,000.00
Furniture & Equipment	\$22,101.00	\$0.00	\$22,101.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$22,101.00
Electrical Service	\$130,385.00	\$0.00	\$130,385.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$130,385.00
Playground Equipment	\$81,677.00	\$26,137.00	\$107,814.00	\$32,294.00	\$0.00	\$0.00	\$32,294.00	\$69,919.00	\$75,520.00
<b>TOTAL</b>	<b>\$2,877,453.00</b>	<b>\$175,041.00</b>	<b>\$3,052,494.00</b>	<b>\$481,063.79</b>	<b>\$0.00</b>	<b>\$0.00</b>	<b>\$481,063.79</b>	<b>\$309,083.30</b>	<b>\$2,571,430.21</b>

**Project Schedule**

Corlett, Skaer & DeVoto Architects, Inc. was assigned this project in July 2002. The DSA submittal occurred on November 7, 2003 and approval was received on May 27, 2004. CDE application approval was received on 4/7/04. Bid document preparation will begin in December 2005.

**Original Project Schedule**

Phase	Start	Finish	Status
Design	6/16/2003	10/31/2003	Complete
DSA Approval	11/3/2003	1/30/2004	Complete
Bid and Award	2/06/2006	6/9/2006	Not Started
Construction	6/12/2006	8/15/2006	Not Started