

Valley View Middle School - MDUSD
School No: 289

Construction Manager: Joe Millsaps
Architect: HTI Architects
Contractor: Taber Construction
Inspector: Robert Nygard

Project Scope

The modernization of this campus includes one major component: infrastructure upgrades. Infrastructure upgrades include replacing and upsizing the electrical service, distribution of new power throughout campus, parking lot and playground pavement replacement, additional exterior lighting, re-painting the exterior of all buildings, roofing replacement on selected buildings, conversion of existing shop classroom to new technology center and a campus-wide upgrade to meet Americans with Disabilities Act needs as identified in the District's ADA Transition Plan.

Project Budget

The following is the current budget for the scope approved by Measure C. The final change order has been approved. The contractor has a total of \$80,000 or 2% in construction changes due to electrical revisions, site utility issues, additional abatement and the replacement of a metal canopy. The project will be close out in March 2006.

Original Budget *	Budget Changes	Current Budget *	Committed Contracts	Contract Changes	Proposed Con Changes	Projected Exposure *	Cost to Date *	Variance *	
Amt	Amt	Amt	Amt	Amt	Amt	Amt	Amt	Amt	
[289] Valley View Middle School - MDUSD									
Architectural Fees	\$211,330.00	\$0.00	\$211,330.00	\$193,443.63	\$8,400.00	\$0.00	\$201,843.63	\$158,425.78	\$9,486.37
DSA Fees	\$35,116.00	(\$3,000.00)	\$32,116.00	\$21,925.28	\$0.00	\$10,000.00	\$31,925.28	\$21,925.28	\$190.72
Electrical Engineering Fees	\$13,015.00	\$0.00	\$13,015.00	\$9,447.00	\$0.00	\$0.00	\$9,447.00	\$9,447.00	\$3,568.00
Technology Consultant Fees	\$16,100.00	\$0.00	\$16,100.00	\$5,360.33	\$960.00	\$0.00	\$6,320.33	\$5,095.77	\$9,779.67
Specialty Consultants	\$23,963.00	(\$5,000.00)	\$18,963.00	\$9,000.00	\$0.00	\$13,148.00	\$22,148.00	\$22,147.35	(\$3,185.00)
Bid Costs	\$4,682.00	\$0.00	\$4,682.00	\$13,564.32	\$0.00	\$0.00	\$13,564.32	\$13,529.28	(\$8,882.32)
Construction Management	\$228,624.00	(\$20,000.00)	\$208,624.00	\$195,380.21	\$0.00	\$0.00	\$195,380.21	\$79,128.97	\$13,243.79
Construction Testing	\$24,850.00	\$0.00	\$24,850.00	\$8,537.12	\$0.00	\$0.00	\$8,537.12	\$4,900.54	\$16,312.88
Inspection	\$42,246.00	\$0.00	\$42,246.00	\$24,240.00	\$0.00	\$0.00	\$24,240.00	\$14,425.00	\$18,006.00
CDE Fees	\$0.00	\$3,000.00	\$3,000.00	\$1,378.21	\$0.00	\$0.00	\$1,378.21	\$1,378.21	\$1,621.79
Surveys	\$0.00	\$5,000.00	\$5,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$5,000.00
MDUSD Project Management	\$0.00	\$20,000.00	\$20,000.00	\$0.00	\$0.00	\$0.00	\$0.00	\$7,053.25	\$20,000.00
CO Contingency	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00	\$0.00
Construction	\$2,183,253.00	\$1,560,294.00	\$3,743,547.00	\$3,639,615.78	\$25,014.00	\$67,937.00	\$3,732,566.78	\$3,482,721.98	\$10,980.22
Specialty Contractor	\$25,000.00	\$0.00	\$25,000.00	\$37,345.36	\$0.00	\$128,860.00	\$166,205.36	\$166,187.08	(\$141,205.36)
Transitional Expenses	\$144,000.00	(\$142,000.00)	\$2,000.00	\$92.00	\$0.00	\$0.00	\$92.00	\$1,142.35	\$1,908.00
Furniture and Equipment	\$0.00	\$165,000.00	\$165,000.00	\$135,687.80	\$0.00	\$29,312.20	\$165,000.00	\$136,493.28	\$0.00
[289] Valley View Middle School - MDUSD Total	\$2,952,179.00	\$1,583,294.00	\$4,535,473.00	\$4,295,017.04	\$34,374.00	\$249,257.20	\$4,578,648.24	\$4,124,001.12	(\$43,175.24)

Project Schedule

The project construction is complete. The new Technology Center is running with the learning modules in place and working well. The upgraded power supply to the classrooms are being utilized and the staff has commented on numerous occasions on the new paint and how it has brightened up the school.

Original Project Schedule

Phase	Start	Finish	Status
Design	6/23/2003	12/17/2003	Completed
DSA Approval	12/18/2003	4/15/2004	Completed
Bid and Award	2/07/2005	4/29/2005	Bids complete 3/1/05
Construction	6/13/2005	4/28/2006	Completed 9/7/05

Progress Photo



New Hardcourt Surface and Striping

Progress Photo



Newly Renovated Restroom